

New Ringsted					13.07.12																
ID	Task Name	Duration	Start	Finish	1st Quarter		2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter		
					Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	
1	Ringsted station, ændring	1415 days	Mon 01-10-12	Fri 22-12-17																	
2	Opdateret programfase	60 days	Mon 01-10-12	Fri 21-12-12																	
3	Supplerende geotekniske undersøgelser	60 days	Mon 01-10-12	Fri 21-12-12																	
4	Støjberegning	40 days	Mon 01-10-12	Fri 23-11-12																	
5	Screening miljø	40 days	Mon 01-10-12	Fri 23-11-12																	
6	Støj og vibrationer	40 days	Mon 01-10-12	Fri 23-11-12																	
7	Arkæologiske undersøgelser	40 days	Mon 01-10-12	Fri 23-11-12																	
8	Opdatering af programfasemateriale	60 days	Mon 01-10-12	Fri 21-12-12																	
9	Indmelding af sporspærring	20 days	Mon 01-10-12	Fri 26-10-12																	
10	Sporspærring accept.	0 days	Fri 09-05-14	Fri 09-05-14																	
11	VVM-screening	60 days	Mon 01-10-12	Fri 21-12-12																	
12	Screening	60 days	Mon 01-10-12	Fri 21-12-12																	
13	Godkendelse fra Banedanmark	60 days	Mon 24-12-12	Fri 15-03-13																	
14	Detailprojekteringsfase	400 days	Mon 18-03-13	Wed 09-05-14																	
15	Detailprojektering	300 days	Mon 18-03-13	Fri 09-05-14																	
16	Myndighedsbehandling	180 days	Mon 20-01-14	Wed 17-09-14																	
17	Ledningsomlægning	260 days	Mon 18-03-13	Fri 14-03-14																	
18	Ekspropriation	180 days	Mon 09-06-14	Wed 04-02-15																	
19	Entrepreneurudbud	177 days	Mon 21-07-14	Tue 24-03-15																	
20	Prækvalifikation	35 days	Mon 21-07-14	Fri 05-09-14																	
21	Udbud af opgave	43 days	Mon 15-09-14	Wed 12-11-14																	
22	Forhandling	67 days	Mon 10-11-14	Tue 10-02-15																	
23	Kontrakt	30 days	Wed 11-02-15	Tue 24-03-15																	
24	Stadie 1	204 days	Wed 01-07-15	Fri 18-03-16																	
25	Stadie 1a	175 days	Wed 01-07-15	Thu 18-02-16																	
26	Jord og omlægning af fjernvarme	55 days	Wed 01-07-15	Fri 11-09-15																	
27	Kørestrøm, dræn og kabler	15 days	Mon 01-02-16	Thu 18-02-16																	
28	Stadie 1b	3 days	Fri 19-02-16	Sun 21-02-16																	
29	Lægning Spstk 22a/b del af spor 25	3 days	Fri 19-02-16	Sun 21-02-16																	
30	stadie 1c	12 days	Mon 22-02-16	Fri 04-03-16																	
31	Lægning af spsk 21a og 900 m spor	5 days	Mon 22-02-16	Fri 26-02-16																	
32	Køreledning over spor 25	5 days	Mon 29-02-16	Fri 04-03-16																	
33	stadie 1d	3 days	Wed 24-02-16	Fri 26-02-16																	
34	ibrugtagning af flyttede SI og Su signaler	3 days	Wed 24-02-16	Fri 26-02-16																	
35	stadie 1e	3 days	Fri 04-03-16	Sun 06-03-16																	
36	lægning spsk 21b	3 days	Fri 04-03-16	Sun 06-03-16																	
37	stadie 1f	3 days	Fri 11-03-16	Sun 13-03-16																	
38	ibrugtagning spsk 21a/b og 22a/b	3 days	Fri 11-03-16	Sun 13-03-16																	
39	stadie 1g	4 days	Tue 15-03-16	Fri 18-03-16																	
40	Køreledning over spsk 22a/b	4 days	Tue 15-03-16	Fri 18-03-16																	
41	stadie 2	269 days	Wed 01-07-15	Sun 12-06-16																	
42	Stadie 2a	159 days	Wed 01-07-15	Sat 30-01-16																	
43	Rydning ved spor 31	9 days	Wed 01-07-15	Sun 12-07-15																	
44	Bro over Ringsted Å	91 days	Mon 13-07-15	Fri 13-11-15																	
45	Bro over Skellerødvej	93 days	Mon 27-07-15	Fri 27-11-15																	
46	Jord og sporkasse spor 31	150 days	Mon 13-07-15	Sat 30-01-16																	
47	Ledningsomlægning ved Skellerødvej	10 days	Mon 13-07-15	Fri 24-07-15																	
48	Kabelomlægning, banekabler	20 days	Mon 09-11-15	Wed 02-12-15																	
49	stadie 2b	14 days	Mon 25-01-16	Mon 08-02-16																	
50	Lægning af spsk 32, 33a og 33b	14 days	Mon 25-01-16	Mon 08-02-16																	
51	stadie 2c	37 days	Fri 05-02-16	Tue 15-03-16																	
52	lægning af spor 31 og spsk 28b	13 days	Fri 05-02-16	Sat 20-02-16																	
53	Kørestrøm over spsk 32, 33a/b og spor 31	24 days	Sun 21-02-16	Tue 15-03-16																	
54	stadie 2d	4 days	Sat 19-03-16	Tue 22-03-16																	
55	ibrugtagning af spor 31, spsk 32, 33a/b, udflyttet signaler	4 days	Sat 19-03-16	Tue 22-03-16																	
56	stadie 2e	54 days	Thu 24-03-16	Mon 06-06-16																	
57	Demontere køreledning	2 days	Thu 24-03-16	Fri 25-03-16																	
58	Sporrydning spor 1	2 days	Mon 28-03-16	Tue 29-03-16																	
59	Sporkasse til spor 20	38 days	Wed 30-03-16	Fri 20-05-16																	
60	lægning af spor 20 og spsk 28a	5 days	Mon 23-05-16	Fri 27-05-16																	
61	Kørestrøm	8 days	Wed 25-05-16	Fri 03-06-16																	

New Ringsted																	13.07.12			
ID	Task Name	Duration	Start	Finish	1st Quarter		2nd Quarter		3rd Quarter		4th Quarter		1st Quarter		2nd Quarter		3rd Quarter		4th Quarter	
					Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep
62	Jord, spor og kørestrøm km 64,1-2	3 days	Fri 03-06-16	Mon 06-06-16																
63	Lægning spsk 26a/b	3 days	Fri 03-06-16	Mon 06-06-16																
64	stadie 2f	2 days	Tue 07-06-16	Wed 08-06-16																
65	Ibrugtagning spor 2, spsk 26a/b og 28a/b	2 days	Tue 07-06-16	Wed 08-06-16																
66	stadie 2g	2 days	Thu 09-06-16	Fri 10-06-16																
67	jord, spor og kørestrøm km 64,8-9	2 days	Thu 09-06-16	Fri 10-06-16																
68	stadie 2h	2 days	Sat 11-06-16	Sun 12-06-16																
69	Ibrugtagning spor 20	2 days	Sat 11-06-16	Sun 12-06-16																
70	stadie 3	351 days	Mon 02-11-15	Thu 19-01-17																
71	stadie 3a	166 days	Mon 02-11-15	Fri 27-05-16																
72	Rydning	10 days	Mon 02-11-15	Fri 13-11-15																
73	Bro over Ringsted Å	96 days	Mon 16-11-15	Sat 12-03-16																
74	Jord og sporkasse	140 days	Mon 30-11-15	Mon 23-05-16																
75	Flytte ledningsanlæg	20 days	Fri 13-11-15	Tue 08-12-15																
76	Kabelomlægning, banekabler	25 days	Mon 25-04-16	Fri 27-05-16																
77	stadie 3b	89 days	Mon 04-07-16	Mon 24-10-16																
78	Bygning af spsk og ligge depot spor 5	28 days	Mon 04-07-16	Fri 05-08-16																
79	Lægning af spsk 34, 35a og 35b	18 days	Fri 30-09-16	Mon 24-10-16																
80	stadie 3c	73 days	Mon 13-06-16	Fri 16-09-16																
81	Demontere køreledning	5 days	Mon 13-06-16	Fri 17-06-16																
82	Demontere spor 6, dele af spor 7 og spor 60	10 days	Mon 13-06-16	Fri 24-06-16																
83	Sporkasse	16 days	Mon 27-06-16	Sat 16-07-16																
84	Lægning af del af spor 6, 60, 70 og spsk 143, 29a, 29b, 30a	20 days	Mon 18-07-16	Thu 11-08-16																
85	Ibrugtagning spor 70, spsk 143, spsk 30a stedbetjent	1 day	Thu 11-08-16	Thu 11-08-16																
86	Demont. spsk 08a/b, 2, lægning af spsk 24, 25a	15 days	Fri 08-07-16	Mon 25-07-16																
87	Køreledning spor 6, 60, 70 og spsk	35 days	Mon 01-08-16	Fri 16-09-16																
88	Demontere spsk 38, 10a, 10b/11a, 13, 15, 135/136	5 days	Fri 12-08-16	Thu 18-08-16																
89	Sporkasse	10 days	Mon 22-08-16	Fri 02-09-16																
90	Lægning af dele af spor 6, 50	10 days	Mon 05-09-16	Fri 16-09-16																
91	Stadie 3d	7 days	Sat 17-09-16	Fri 23-09-16																
92	Lægning spsk 23a, 23b og spor 5 km 63,24-50	7 days	Sat 17-09-16	Fri 23-09-16																
93	stadie 3e	2 days	Sat 24-09-16	Sun 25-09-16																
94	Ibrugtagning spor 6, spsk 23a/b, spsk 25a/b	2 days	Sat 24-09-16	Sun 25-09-16																
95	stadie 3f	38 days	Mon 17-10-16	Fri 02-12-16																
96	Demontere køreledning over spor 5	3 days	Mon 17-10-16	Wed 19-10-16																
97	Demontere spor 5	3 days	Wed 19-10-16	Fri 21-10-16																
98	Udvide perron mod spor 5, sporkasse	28 days	Mon 17-10-16	Fri 18-11-16																
99	Lægning spor 5, 50, spsk 27	10 days	Mon 14-11-16	Fri 25-11-16																
100	Køreledning spor 5	10 days	Mon 21-11-16	Fri 02-12-16																
101	stadie 3g	4 days	Thu 15-12-16	Sun 18-12-16																
102	lægning spor km 64,4-5	2 days	Thu 15-12-16	Fri 16-12-16																
103	Ibrugtagning spor 5, 50 udflytte signaler	3 days	Fri 16-12-16	Sun 18-12-16																
104	stadie 3h	25 days	Mon 19-12-16	Thu 19-01-17																
105	Demontere spor og køreledning, spor 3+4 vest for perron	25 days	Mon 19-12-16	Thu 19-01-17																
106	Stadie 4	195 days	Fri 20-01-17	Sun 15-10-17																
107	Stadie 4a	180 days	Fri 20-01-17	Tue 26-09-17																
108	Bro til spor 4+5	160 days	Fri 20-01-17	Thu 31-08-17																
109	Spuns / støttemure	80 days	Mon 06-02-17	Fri 26-05-17																
110	jordarbejde spor 34+35	160 days	Fri 20-01-17	Thu 31-08-17																
111	sporkasse spor 34+35	20 days	Fri 01-09-17	Tue 26-09-17																
112	stadie 4b	13 days	Wed 27-09-17	Fri 13-10-17																
113	Lægning af spor 35	6 days	Wed 27-09-17	Wed 04-10-17																
114	Køreledning spor 35	7 days	Tue 03-10-17	Wed 11-10-17																
115	spor og køreledning km 64,8-9	2 days	Thu 12-10-17	Fri 13-10-17																
116	stadie 4c	2 days	Sat 14-10-17	Sun 15-10-17																
117	Ibrugtagning spor 35	2 days	Sat 14-10-17	Sun 15-10-17																
118	stadie 5	238 days	Mon 06-02-17	Fri 22-12-17																
119	stadie 5a	209 days	Mon 06-02-17	Fri 17-11-17																
120	Demontere spsk 07a/b	5 days	Mon 02-10-17	Fri 06-10-17																
121	Lægning spor 4	5 days	Mon 09-10-17	Fri 13-10-17																
122	Jord spor 33 og 32	60 days	Mon 12-06-17	Fri 01-09-17																

