

DR BYENS HOVEDTIDSPLAN

Version 6.0 af 1.februar 2007



Id	Task Name	Startdato	Slutdato	2006												2007												2008												2009											
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M							
21	Område E, koncertsal, foyer og øvrige rum	ma 12-12-05	ma 31-03-08	[Blue bar spanning from Dec 2005 to Mar 2008]																																															
22	Orgel, akustik (Koncertsal)	ma 28-01-08	fr 20-06-08	[Blue bar from Jan 2008 to Jun 2008]																																															
23	Orgel	ma 28-01-08	fr 20-06-08	[Blue bar from Jan 2008 to Jun 2008]																																															
24	Montage	ma 28-01-08	fr 29-02-08	[Blue bar from Jan 2008 to Feb 2008]																																															
25	Intonering	ma 24-03-08	fr 20-06-08	[Blue bar from Mar 2008 to Jun 2008]																																															
26	Færdiggørelse af orgel	fr 20-06-08	fr 20-06-08	[Blue diamond at Jun 2008]																																															
27	Akustiske test & indkøring	to 24-04-08	fr 20-06-08	[Blue bar from Apr 2008 to Jun 2008]																																															
28	Teknologi (installation til og med driftsprøve)	fr 01-12-06	ma 05-01-09	[Black bar from Dec 2006 to Jan 2009]																																															
29	Decentrale faciliteter	fr 01-12-06	on 02-05-07	[Black bar from Dec 2006 to May 2007]																																															
30	Decentrale faciliteter, område C "kontordel"	fr 01-12-06	on 02-05-07	[Blue bar from Dec 2006 to May 2007]																																															
31	Store musikproduktionsfaciliteter	to 01-03-07	ma 05-01-09	[Black bar from Mar 2007 to Jan 2009]																																															
32	Kontrol- og apparatrum (Studie 2 og Studie 3)	to 01-03-07	ma 14-01-08	[Blue bar from Mar 2007 to Jan 2008]																																															
33	Studie 2 + Studie 3	ma 26-03-07	ma 14-01-08	[Blue bar from Mar 2007 to Jan 2008]																																															
34	Kontrolrum (Studie 4 - Korsal)	ma 02-04-07	to 31-01-08	[Blue bar from Apr 2007 to Jan 2008]																																															
35	Studie 4 - Korsal	fr 01-06-07	to 31-01-08	[Blue bar from Jun 2007 to Jan 2008]																																															
36	Kontrol- og apparatrum (Koncertsal)	ma 01-10-07	ma 05-01-09	[Blue bar from Oct 2007 to Jan 2009]																																															
37	Koncertsalen	ma 03-03-08	ma 05-01-09	[Blue bar from Mar 2008 to Jan 2009]																																															
38	Flytning	ma 02-04-07	to 31-05-07	[Black bar from Apr 2007 to May 2007]																																															
39	Inventar, arkiver m.v.	ma 02-04-07	to 31-05-07	[Blue bar from Apr 2007 to May 2007]																																															
40	Flytteperiode - medarbejdere	ti 15-05-07	to 31-05-07	[Blue bar from May 2007 to May 2007]																																															
41	Ibrugtagning	ti 15-05-07	ma 05-01-09	[Black bar from May 2007 to Jan 2009]																																															
42	Decentrale faciliteter, (driftstest start)	ti 15-05-07	ti 15-05-07	[Blue diamond at May 2007]																																															
43	Studie 2 + 3 (driftstest start)	ti 15-01-08	ti 15-01-08	[Blue diamond at Jan 2008]																																															

